



**CITY OF PRESCOTT
PUBLIC WORKS DEPARTMENT**

PROJECT UPDATE

Project Name:

Williamson Valley Road Reconstruction Project
Sidewinder Road to Shadow Valley Ranch Road

Date:

August 18, 2011

Williamson Valley Road Reconstruction Project:

The pre-construction meeting was held on Monday August 15, 2011 and notice to proceed was issued to CLM at the same time.

CLM began mobilization, installed construction signs and began R.O.W staking in preparation of SWPPP installment and clearing and grubbing. A public meeting is scheduled for Monday August 22, 2011 from 5:30 to 7:00 pm at the Abia Judd Elementary School. The meeting will provide information on the road widening construction process and project schedule. CLM will continue with clearing and grubbing, survey controls and possibly excavation for the retaining wall foundation.

Utility companies are in the process of completing the relocation of their facilities at this time

Public Works

(928) 777-1130