



**CITY OF PRESCOTT  
PUBLIC WORKS DEPARTMENT**

**PROJECT UPDATE**

**Project Name:**

Zone 39 Phase I Water Main and Pump Station

**Date:**

June 25, 2010

**Monday, June 28<sup>th</sup> through Thursday, July 1<sup>st</sup> – 7 a.m. to 5:30 p.m.**

**Water main**

With the final overlay paving finished, the Zone 39 Phase I Construction is significantly complete. Minor grading and miscellaneous work associated with the project punchlist will be performed over the next two weeks, but no major traffic impacts are anticipated. Area residents and motorists should remain alert for construction traffic during this time.

**PIONEER PUMP STATION**

**Monday, June 28<sup>th</sup> through Thursday, July 1<sup>st</sup> – 7 a.m. to 5:30 p.m.**

Following the successful completion of all tests of the new pump station and the fire flow tests, the new Pioneer Pump Station is now online. Contractor will perform miscellaneous punchlist work inside and outside of the Pump Station next week.

Lanes may be restricted where crews are working.

**The City of Prescott and A. Miner Contracting are proud to bring infrastructure improvement such as this to the Prescott community. Your support has been appreciated as our crews work to upgrade the Zone 39 utilities.**

**Public Works**

**(928) 777-1130**



**CITY OF PRESCOTT  
PUBLIC WORKS DEPARTMENT**

**PROJECT UPDATE**

**Project Name:**

Zone 39 Phase II - Country Club Street and Utility Improvements  
Zone 39 Phase III – Indian Hill Reservoir

**Date:**

June 28, 2010

**Country Club, Street and Utility Improvements**

**Monday, June 28<sup>th</sup> through Friday, July 2<sup>nd</sup> from 7 a.m. to 5:30 p.m.**

Paving completed along Country Club Drive from Vista Drive to Verde Lane, Additionally, new curb, gutter, and sidewalk installations are complete on Country Club Drive from Park Avenue to Vista Drive. Crews may be working throughout the project area performing miscellaneous punchlist work required to finish Phase II and prepare for chip seal placement. This work may require traffic control where needed.

Motorists may experience reduced speeds, and lane restrictions throughout the project zone. Flaggers may be present to move traffic along Country Club Drive when necessary

Please use caution while driving through the work zone.

**Zone 39 Phase III**

With demolition and removal of the existing water reservoir atop Indian Hill complete, construction of the new 1.33 MG reservoir has began, crews completed installing the ringwall and the retaining walls for the new reservoir, they also continue the installation of a 16-inch water line and storm drain pipe throughout the week. The water line will connect the new reservoir to the new water mains along Country Club Drive. Trucks hauling materials to and from the site will be traveling along Country Club Drive from Park Avenue to Indian Hill. Please be aware of the following:

While work will largely occur off the roadway, occasional, short-term traffic impacts may be experienced at the Indian Hill access road and Country Club intersection. Residents should use caution to move through the project area and be aware of construction traffic.

**PEDESTRIAN ACCESS RESTRICTIONS**

Due to safety concerns, pedestrian access through the work zone is prohibited for the duration of Phase III. This means that the access road to the summit of Indian Hill is closed to recreational use.

**Public Works**

**(928) 777-1130**