



# UTILITY PROJECT

## Water Production & Intermediate Pump Stations

***NOVEMBER 5, 2022***

The project design consultant, Water Works Engineers, and the Construction Manager at Risk (CMAR) contractor, Fann Environmental LLC / Fann Contracting, Inc. joint venture, have been awarded the project. The project consists of two locations: the City's Water Production Facility (WPF) located in Chino Valley, and a new Intermediate Pump Station (IPS) to be located west of Willow Creek Road near the Airport. The CMAR contractor and City have agreed on the final construction costs and the contract for construction. WPF project construction began on April 5, 2021, with a construction duration of 450 days. Underground utilities are close to completion, and construction of the new WPF Pump Station Building is ongoing. The contractor has completed the roofing and will be working on interior building improvements this month.

The CMAR contractor started construction of the Intermediate Pump Station site grading and tank construction. The site includes two (2), six (6)-million-gallon prestressed concrete tanks constructed by DN Tanks (subcontractor to the CMAR contractor). The tank panels and dome roof placement has been completed, the contractor is currently winding the tank with prestress wire and placing shotcrete over the wiring. The tanks are anticipated to be completed in December.

City staff is also working with Arizona Public Service (APS) on electrical needs for both facilities.

### **City Contact Information**

**Project Manager: Jeff Low**

**Phone: 777-1130**

<https://www.prescott-az.gov/business-development/city-construction-projects/>

City of Prescott • Public Works Dept. • 433 North Virginia Street • Prescott, Arizona 86301