



UTILITY PROJECT

Intermediate Pump Station Off-Site Water Main Phase 2

NOVEMBER 1, 2021

The City awarded a contract to Lyon Engineering & Surveying, Inc. for the design of 6,200 lineal feet of new 24-inch ductile iron water main on vacant land, beginning approximately 1,400 feet due west of the Warrior Way cul-de-sac off of Willow Creek Road.

The new water main is the second phase of installing off-site water mains to the City's new Intermediate Pump Station (IPS) Site. The project also includes construction of a new access road to the IPS facility. The construction project was awarded to Fann Contracting, Inc. by City Council on June 22, 2021. The project notice to proceed was issued on July 26th. The project is anticipated to take 180 days to complete.

Project completion is pending valve installation (delays due to supply shortages).

City Contact Information

Project Manager: Jeff Low

Phone: 777-1130

Visit: www.prescottroadconstruction.com for additional project information.

City of Prescott • Public Works Dept. • 433 North Virginia Street • Prescott, Arizona 86301