



UTILITY PROJECT

Airport Ruger Road Sewer Trunk Main Upsizing Project

AUGUST 5, 2022

Lyon Engineering & Surveying, Inc. has been awarded the engineering and design contract for the project. With the preliminary alignment set, the Engineer has been requested to phase the design of the project to coincide with the future expansion of the airport. The phase one portion of the design is moving ahead and includes a new sewer trunk main from the Airport Treatment Plant to the new Melville Road Improvements.

Fann Contracting, Inc. has completed the subgrade work on Melville Road. Aggregate base course is being installed and anticipated to be completed early this month. Curbs are anticipated to be installed starting the week of August 8th, with pavement installation to follow the week of August 15th.

Due to manufacturing delays, the Sewer Installation portion will be starting the last week of August. Project substantial completion is anticipated the week of October 10th.

City Contact Information

Project Manager: John Kuebrich

Phone: 777-1130

<https://www.prescott-az.gov/business-development/city-construction-projects/>

City of Prescott • Public Works Dept. • 433 North Virginia Street • Prescott, Arizona 86301